

EXHIBIT I CHANGE ORDER NO. 5

PROJECT: Agricultural Extension Office Building at the Santa Fe County Fairgrounds

CONTRACTOR RCC, LLC dba Rivercrest Construction
CHANGE ORDER NO: 5

ARCHITECT/ENGINEER Scott Anderson and Associates Architect

PROJECT NO: 0759

Contractor Telephone: (505) 550-0107
Contractor e-mail: RivercrestConstruction@hotmail.com

ENGINEER'S/ARCHITECT'S PROJECT NO: 0759

CHANGE ORDER JUSTIFICATION (Provide definitive reason for proposed change order)

- 036 **Add:** Hand-dig gas utility trench. Due to the locating of unforeseen existing utility lines, that were recently located in the area of the new gas meter, approximately 60 feet of hand trenching for the new gas line will have to be dug be in lieu of mechanical trenching in order to avoid cutting any existing and critical phone, water, and sewer lines \$ 1,456.20
- 037 **Add:** Remove old soil, backfill and compact new fill under the portion of the new sidewalk that is adjacent to the old building footprint. As part of Change order #4 new sidewalk was added to the project however the soil condition against the old building is of poor quality and needs to be upgraded prior to new concrete \$ 1,906.58
- 038 **Credit:** Return 24"X 48" 11"x12" 3-compartment sink (\$ 287.50)
- 039 **Add:** Testing of soil density \$ 700.00
- 040 **Add:** 30"X84" 3-Compartment sink with 15" drain boards to support canning processes in the demonstration kitchen. \$ 2,645.00
- 041 **Add** 3% Bonding \$ 192.61
- 042 **Add Admin, P&O @ 15%** \$ 991.93

NOT VALID UNTIL SIGNED BY BOTH THE COUNTY AND THE ARCHITECT/ENGINEER. Signature of the Contractor indicates agreement herewith, including any adjustment in the Contract Sum or Contract Time.

| | |
|---|--------------------|
| The Original Contract Sum | \$1,007,000.00 |
| Net change by previously authorized Change Orders | \$ 112,334.87 |
| Net increase to Contract Sum | \$ 7,604.82 |
| The new Contract Sum including this Change Order | \$1,126,939.69 |

The Contract Time will be unchanged by 0 calendar days.

The date of Substantial Completion as of the date of this Change Order is: April 30, 2018

CHANGE ORDER SIGNATURE PAGE


APPROVED

SANTA FE COUNTY

By: 
Katherine Miller
County Manager


Date: 4-23-18

Approved as to form:

By: 
R. Bruce Frederick
County Attorney


Date: 4-18-18

Finance Department:

By: 
Stephanie Schardin Clarke
Finance Director


Date: 4/19/18

CONTRACTOR

By: 
Title: PRESIDENT

Date: 3/29/18

ARCHITECT/ENGINEER

By: 
Title: Principal

Date: 3/29/18